

# RADIATION

- **Full LHC Dossier de Surete to be finished by end 2005 (LHC/CNGS/SPS).**
- **Separate paper to be prepared for sector test.**
- **Short paper ready by October 2005.**
- **To Paris April 2006.**

# INB report

Have template...

- 1. Description of infrastructure concerned by test**
- 2. Description of the tests envisaged**
- 3. Potential Risks**
  1. External (earthquakes, planes)
  2. Internal (beam, being underground...
- 4. Provisions pertaining to:**
  1. Radiation protection
  2. Security


Cut 'n' paste 'n' reduce from RPS

Need designated authors...


# Radiation – open questions

- Proton loss points other than dump - where and how much can we expect?
- Permitted dose rates in LHCb, corresponding number of protons that can be lost.
- Required sensitivity of radiation detectors in LHCb to ensure we don't exceed maximum dose?
- Given time displacement of test - do LHCb still need to keep their cavern clean?
- Check with other equipment groups the implications of irradiation during test.
- (Helium lines, chilled water pipes in IR7 - is this an issue?)

- **Manpower in RP to look specifically at sector test from January 2006.**
- **Need to firm up total proton estimates**
  - On TDI
  - Into LHCb
  - Onto TED
- **Critical run through of proposed tests and intensities next time**



# IR7



The collimators will be enclosed - ventilation doors - collimators between D3 and D4 should NOT be there for the test. See below.

Dump has to get through enclosure ventilation door nearest IP if it is installed. Transport of dipoles foreseen.

There will be a chicane IP side of RR77 - this is between Q6 and Q7 - not an issue for test

Iron shielding in RR77 - not a issue for test

DQR stacking - not an issue for test

## P7 - right side

Piping

Power converters/ DQR & DQS

Cabling/ DQR & DQS/ DFBA DFBM

Short circuit tests

Shielding installation

Sector 7-8 commissioning including DS

Transport into LSS.R7

## Dates

Oct-Nov 05

Nov- Dec 05

Jan - March 06

March - April 06

~Jan 06

June - November 06

July/August 06



Beam line installation (vacuum, collimators, warm magnets)


July 06 - February 07

# Position of dump

- Somewhere between D3 and D4 positions. Have to come beyond position of D4 to avoid QRL return module.
- A temporary vacuum pipe would be necessary from the cold section to the beam dump. Propose 4 sections of 7 m. to get beyond D4 and give us a bit of room to install BCT, screen etc.
- ~17 metres from Q6 to proposed position of first TCP (counting from Q6). Collimators take  $4 \times 2$  m. plus  $3 \times 1.2$  m.)
- 28.5 metres from Q6 to end of last scraper - therefore approx position of temporary dump
- 18 metres between last scraper and D3 - not in conflict.
- Vacuum pipe stops a few cms. before dump, titanium window.







## Therefore: constraints for the injection test

D4 not installed

4 primary collimators and 3 scrapers between D3 and D4 not installed

D3 may be installed

Access through ventilation door for dump assured or preferably door not there.

# G - G

