

# **Radiation Protection Aspects of the LHC Transfer line and Sector Tests**




**Mike Lamont**

**AB-OP**


**Graham Stevenson, Helmut Vincke, Doris Forkel-Wirth,**

**TIS-RP**

**5 December 2003**



# Upcoming beam tests



**TI8: 4 x 24 hours, Sept/Oct 2004**

**LHC Injection Test: 2 weeks, May 2006**

# Tl8 – test with beam


**Aim: extract beam to TED (Dump) at end of Tl8**

- **September – October 2004**
- **Length 2 x 48 hours**
- **Intensity**
  - **LHC pilot beam (one bunch of 5 to 10 x 10<sup>9</sup> protons) foreseen for the most part.**



# Tl8 injection test

Beam will be extracted from the SPS down the Tl8 transfer line to a beam dump (TED 87765)




$5 \times 10^9$  p/pulse,  $5 \times 10^{13}$  total/24 hours 450 GeV

# Objectives

- **Verify equipment functionality:**
  - Bumpers, Extraction Kickers, Extraction Septa, Magnetic elements, Power converters, Interlocks, control system, surveillance systems, vacuum
- **Commission beam instrumentation**
  - BPMs, BLMs, BCT, Screens, BST
- **Beam measurement & correction**
  - Trajectory acquisition and correction
  - Reproducibility of trajectory
  - Matching from SPS
  - Optics in line, tilts, matching to LHC
  - Aperture
  - Check corrector and BPM polarities
- **Preparation for LHC injection test...**


# Monte Carlo Simulations

## High Energy Muons - Impact on LHC-b



# Monte Carlo Simulation

## Hadrons - Impact on LHC-b




TED in TI8

Calculated:  $4 \times 10^{12}$  p/s  
Test:  $5 \times 10^8$  p/s



# TED Remenant Dose rates



Dose rates calculated  
for :  $6.25 \times 10^9$  p/s;  
Test:  $5 \times 10^8$  p/s

Contribution  
from TED only

Dose rates for 1 day irradiation and 1 day cooling

Intensity  $6.25 \times 10^9$  p/s

Alongside TED:  $120 \mu\text{Sv/h}$

Downstream face of TED:  $3 \text{ mSv/h}$

# TED Remenant Dose rates


We have to deal with particles that escape from the dump: There will be  $3 \times 10^5$  hadrons per second with energies greater than 1 GeV leaving the downstream face of the TED.

An extra beam stop  $160 \times 80 \times 80 \text{ cm}^3$  of iron surrounded by 80 cm concrete will be required after the TED to prevent activation of the downstream areas.

We also have to deal with activation of the concrete walls. The dose rates alongside the dump become:

1 day cooling:	1 mSv/h
1 week cooling:	100 $\mu\text{Sv/h}$
1 month cooling:	25 $\mu\text{Sv/h}$

Dose rates behind the secondary dump are 100  $\mu\text{Sv/h}$  after 1 day of cooling but are negligible after 1 month.



TED + Concrete Wall

< 1 mSv/h ( $^{24}\text{Na}$ ,  $T_{1/2} = 15 \text{ h}$ )

Dose rates calculated for :  $6.25 \times 10^9 \text{ p/s}$ ; Test:  $5 \times 10^8 \text{ p/s}$

# Radiation

- **Simulations performed assuming:**
  - $6.25 \times 10^9$  p/s i.e.  $5.4 \times 10^{14}$  protons in 24 hours
- **Remnant dose rates (after one day irradiation & one week's cooling)**
  - Along side TED:  $\approx 100 \mu\text{Sv/h}$
  - Downstream face of TED:  $\approx 3 \text{ mSv/h (max.)}$
  - Some irradiation of concrete walls around TED
- **UX85**
  - On Beam line  $1.5 \mu\text{Sv/h (muons)}$

Planned total intensity in 24 hours:  $\approx 5 \times 10^{13}$

# TT40 test


- **Extraction from SPS into TED just downstream.**
- **2 \* 24 hours**
- **8-9<sup>th</sup> September 2003**
  - **24 hours with 5 to 10 x 10<sup>9</sup> protons per extraction**
  - **Total  $\approx 1.3 \times 10^{13}$**
- **8-9<sup>th</sup> October 2003**
  - **24 hours with 5 to 10 x 10<sup>9</sup> proton per extraction**
  - **and for a period 12 bunch extraction**
  - **Total  $\approx 1.4 \times 10^{14}$**
- **Careful measurements performed before and after by RP group →**

# Contrôle radiologique dans la ligne de transfert TT40

le 26.02.

• Dose rate in  $\mu\text{Sv/h}$

Débits de dose du 09.10.03  
 Débits de dose du 09.09.03  
 Débits de dose du 03.09.03



Debits de dose du 22.09.03 (2 weeks cooling)

Debits de dose du 11.11.03 (~ 4 weeks cooling)

# Results of TT40 tests – activation of concrete


Date de mesure	$^{24}\text{Na}$	$^{42}\text{K}$	$^{152\text{m}}\text{Eu}$	$^{153}\text{Sm}$
10/09/03	$5000 \pm 400$	$745 \pm 104$	$127 \pm 36$	$64 \pm 13$
17/09/03	< 5	< 30	< 45	< 9

Specific activity in mBq/g of the “carrotte”

Echantillons 1 à 15	$^{24}\text{Na}$	$^{54}\text{Mn}$
Lot entier 1-15	< 2	$1.1 \pm 0.7$
7	$5 \pm 1$	< 4
8	< 6	< 3

Specific activity in mBq/g (No. 1 – 15)

**Negligible!**






# Access and RP Monitoring

## Access Doors interlocked in Access Safety CHAIN 2 for the Extraction Test TI8

24.-25. September 2004  
30.-31. October 2004


RP monitors at the gates, in the TI8 tunnel, in the LHC-b cavern and in the ventilation stacks

PM 85, PZ 85  
Interlock on sliding doors



Point 8

RP monitors



Extraction-test TI8.dsf / Nov.2003 MG




# Access

- **No access to underground areas around point 8**
  - **PM85**
  - **PZ85**
  - **Sector 7-8**
  - **Sector 8-1**
- **All gates will be interlocked.**
- **All gates will have radiation monitors also in the interlock chain.**
- **Permitted radiation level outside zone  $< 0.5 \mu\text{Sv/h}$**
- **Decommissioning procedures:**
  - **Radiation survey will be performed before removal of access gates etc**

# Radiological classification

After the test:





After test : TI8 including TED → Simple Controlled Radiation Area  
UJ88 -> Supervised Area (< 0.5  $\mu$ Sv/h)

# TI8 conclusions

- **4 days with low intensity beams**
- **Beam on to dump plus supplementary dump**
- **Area which sees beam is already a Simple Controlled Area and will remain so.**
- **Proposed access zone sees  $< 0.5 \mu\text{Sv/h}$**
- **Negligible Activation**
  - **Confirmed by measurements in TT40**
- **Radiation Monitoring**
  - **At all gates**
  - **Ventilation**
  - **LHCb cavern**
  - **Dump Area**

# LHC Injection test 2006




## Nominal performance:

- 2808 bunches per beam
- $1.15 \times 10^{11}$  particles per bunch
- $L \approx 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$

# Injection test in 2006


Recently approved - 2 weeks, May 2006




**3.3 km of the LHC  
including one  
experiment insertion  
and a full arc**

# Layout

## Point 8



## Point 7



# Motivation

## 1. Check that it works, no problems with ongoing installation

- Beam is the most powerful diagnostic tool in accelerators:
- Beam gives us the only 100% sure diagnostic that the aperture in the cold machine is free and has the expected size
- Beam witnesses all electro-magnetic fields in the vacuum pipe and tells us about them

## 2. Pre-commission essential acquisition and correction procedures

- Beam provides the only way to verify the proper functioning of the diagnostics:
- Beam tests our control and correction systems (correctors, cabling, control system, software, procedures, ...):
- Hardware exposure to beam will allow first reality checks of assumptions: *quench limits, BLM thresholds*

# Motivation

## 3. Integration: full-blown system wide integration test

- **Field test beam related equipment and instrumentation and get them all working together**
- **Stress test controls infrastructure and all that goes with it.**
- **Fully validate integration**

## 4. Provide a major milestone

- **Beam instrumentation, Controls, Interlocks, Access, Radiation Protection, Operations, Hardware Commissioning etc. etc.**



# Test outline

	Test	Duration [hours]	Intensity	Number of shots	Integrated Intensity	Comments
1	Injection Steering, commission screens, IBMS, timing	12	5.00E+09	144	7.20E+11	TDI in, protecting LHCb
2	Trajectory acquisition commissioning, trajectory correction, threading	24	5.00E+09	288	1.44E+12	To beam dump
3	Linear Optics from kick/trajectory, coupling, BPM polarity checks, corrector polarity checks	24	1.00E+10	288	2.88E+12	
4	Aperture limits, acceptance	12	5.00E+09	360	1.80E+12	Pi bumps, BLMs, BCT
5	Momentum aperture	6	5.00E+09	60	3.00E+11	Move energy of SPS beam
6	IR bumps, aperture	6	5.00E+09	60	3.00E+11	Careful in LHCb
7	Commission normal cycle	12	5.00E+09	100	5.00E+11	
8	Energy offset versus time on FB	12	5.00E+09	100	5.00E+11	Cycle & repeat
9	Study field errors	12	1.00E+10	72	7.20E+11	Collect data, off-line analysis
10	Effects of magnetic cycle, variations during decay, reproducibility	24	5.00E+09	360	1.80E+12	12 cycles
11	Calibrate BLMs	24	5.00E+09	720	3.60E+12	couple with below
12	Multi-bunch injection - determination of quench level					start with pilot and work slowly calise loss appropriately
13	Effects of thermal cycling					long time scale - low priority
14	Squeeze at 450 GeV					Handle on triplet errors? Coupling?
	<b>TOTAL</b>	<b>180</b>		<b>2562</b>	<b>1.82E+13</b>	
	<b>DAYS</b>	<b>7.5</b>				


Coupled with high operational inefficiencies

# Beam

- **LHC Pilot Beam for the most part:**
  - **Single bunch**
  - **Intensity: 5 to 10 x 10<sup>9</sup> protons per bunch**
    - Below quench limit if losses are diluted over > 5 m.
    - 2 orders of magnitude below damage threshold.
  - **Clear aim to minimise losses and use beam sparingly when we know where it's going.**
  
- **Total intensity:  $\approx 2 \times 10^{13}$  protons**

# LHCb

- It has to be ensured that the experimental cavern at point 8 will be treated as a surveyed area after the injection test and not as a controlled area.
- Thus it has to be ensured that no part of the beam pipe or nearby detector will receive a radiation dose that would leave either activated after the test.



# Radiation

- ~ 3000 shots giving a totally intensity of  $2 \times 10^{13}$  protons
- Scaling the simulations performed by RP group based on a total of  $1.3 \times 10^{15}$  protons in 24 hours. Expect typical dose rates if the above total of  $2 \times 10^{13}$  were delivered in 1 day and after 1 day cooling:
- **TED**
  - Along side TED:  $\approx 40 \mu\text{Sv/h}$
  - Downstream face of TED:  $\approx 500 \mu\text{Sv/h}$
  - Extra beam stop after the TED as for TI8
  - Some irradiation of concrete walls around TED
- **ARC**
  - Assume beam is lost uniformly along the sector between point 8 and point 7: **negligible**
  - Assume beam is lost in one dipole repeatedly: **4 - 10  $\mu\text{Sv/h}$**

**These figures would be lowered even further by the extended cooling period**

# Radiation continued

- **Low level of activation foreseen**
- **Concrete in this area will have some activation.**
- **Dump will be removed after cooling period**
- **All areas will be surveyed after the test**
  - **I.e. LHCb cavern, Injection region, Arc, dump...**
- **Zones will be declared**
  - **“Surveyed” (< 0.5 uSv/h)**
  - **or “Simple Controlled Areas” as appropriate. Personal dosimeters required.**
- **Potential fencing off of elements to minimise exposure.**
- **Number of people:**
  - **≈ 20 needing regular access**
  - **≈ 50 needing sporadic access**


# Monitoring

- **Radiation monitoring**
  - RAMSES has the injection test as milestone
  - LHCb: 4-5 monitors planned under RAMSES
  - **Extra monitors required to ensure  $< 0.5 \mu\text{Sv/h}$** , PMI monitors planned, modern data monitoring + interlocks.
  - Ventilation
  - Access gates
- **Beam Loss Monitors**
  - Sensitive to losses at 1% level with pilot bunch intensity
  - Additional BLMs in LHCb
- **Beam Intensities**
  - Beam extracted, injected and to dump to be logged
- **RPG survey after the event and perhaps during the test to ensure that activation remains low.**
  - Careful survey afterwards planned after the test near the injection dump and dump itself.

# Interlocks

- **Intensity interlocks in SPS to avoid extraction of too much intensity. Already tested.**
  - **Beam Loss Monitors**
  - **Radiation monitors at access gates**
  - **Radiation monitors in LHCb cavern**
  - **Any equipment faults will disable extraction from the SPS**
- 
- **Personnel protection via access system**

# Access





# Sector test: conclusions

- **2 weeks low intensity beam, May 2006**
- **There should be only a low level of activation. Careful limits on intensity plus interlocks.**
- **Full access restrictions during test plus interlocked radiation monitoring.**
- **Very careful putting beam through LHCb, with appropriate monitoring we can ensure it remains a surveyed area.**
- **After the test: full survey and then assume restrictions appropriate to Simple Controlled Area where required.**
  
- **Report to the DGSNR (Direction Générale de la Sûreté Nucléaire et de la Radioprotection) in 2004.**

# Acknowledgements

Many thanks to:

**Doris Forkel-Wirth**

**Helmut Vincke**

**Graham Stevenson**